



# The Town of Green Mountain Falls

P.O. Box 524, 10615 Green Mountain Falls Road, Green Mountain Falls, CO 80819 (719) 684-9414

November 15th, 2018

To the PPRTA Board of Directors and CAC members:

## PPRTA Third Quarter Progress Report 2018

Greetings,

Please find the following progress summary for the months July, August and September 2018.

Town staff continued coordinating with PPRTA and El Paso County regarding the Belvidere Avenue Improvement Project. The County released an invitation for bids August 29<sup>th</sup> with a response deadline of September 19<sup>th</sup>. A favorable bid was received, and the Town awarded a contract to the successful bidder on October 18<sup>th</sup> with an anticipated project completion date in early November. However, the weather did not fully cooperate on this ambitious timeframe and the project has therefore been deferred to spring, 2019.

With respect to the Town's third quarter maintenance allocation, Town staff continued to repair extensive damage suffered to its gravel roads and drainage culverts as a result of the inclement weather that struck the area toward the end of July. Moreover, due to their heavy use, numerous pieces of Town-owned heavy equipment were subject to substantial repair and maintenance during the quarter.

Thank you,

Jason Wells, Interim Town Manager

[gmtownmanager@gmail.com](mailto:gmtownmanager@gmail.com)

719-684-9414