Town of Green Mountain Falls
PO Box 524, 10615 Green Mountain Falls Rd., Green Mountain Falls, CO 80819
Phone 719.684.9414 Website: www.gmfco.us

October 30, 2024

To the PPRTA Board of Directors and CAC members:

PPRTA Third Quarter Progress Report 2025

Please find the following progress summary for July, August, and September 2024.

The Town of Green Mountain Falls continued to undertake all regular road maintenance practices. We were able to get 44,000 square feet of asphalt milled and filled along with 200 feet of ditch lined with asphalt. With respect to the remainder of the municipal street system that remains unpaved, Town staff subjected all roads to routine grading, compaction, and drainage support operations. In addition, all such roads were treated with a comprehensive application of a mixture of 70% magnesium chloride and 30% chloride free magnesium chloride, both to mitigate dust impacts and preserve surface conditions. Utilizing this new treatment mixture has proven to improve our overall road conditions on dirt roads, yielding lasting results.

With respect to the Town's third quarter maintenance allocation, Town staff permitting continues to build up road base, grade, and compact un-paved roads, replace/repair under road and in right-of-way culverts, establish and maintain ditch lines, and apply rip-rap to key drainages. With our new grader skid steer and dump truck we can get these tasks done much more efficiently

Respectfully submitted,

Kelley Hakes, Public Works supervisor